

# Information Report – 2025-10-26

## Nunavik Nickel – Projets des éoliennes

Pendant le mois d'octobre, des conduits électriques ont été installés sur les deux plateformes de travail pour permettre le tirage des câbles électriques et de la fibre de communication cet hiver. Les conduits en plastique sont enterrés à 800 mm sous la surface, puis protégés par des planches de bois et un ruban d'avertissement qui signale la présence de câbles électriques pour les personnes qui pourraient potentiellement creuser à cet endroit dans l'avenir. Parallèlement, les travaux visant à compléter les fondations de la deuxième éolienne au niveau de la plateforme n°2 se poursuivent.

## Nunavik Nickel – Wind Turbines Project

During the month of October, electrical piping was installed across the two working platforms to allow the pulling of electrical cables and communication fiber this winter. The plastic pipes are buried 800mm below the surface and are then protected by wood planks and a warning tape that indicates the presence of electric cables for people that would potentially dig there in the future. At the same time, work to complete the foundations for the second windmill at platform no2 is still ongoing.

