

Information Report – 2025-06-14

Nunavik Nickel – Projets des éoliennes

La construction de la route se poursuit encore cette semaine. Une première couche est installée pour permettre l'accès aux foreuses qui feront les pieux plus tard cet été. Les arpenteurs délimitent le pied des talus de la route pour s'assurer de respecter l'emprise minimale prévue aux plans approuvés. Des camions lourds se promèneront sur la route entre les sites Expo et Mésamax jusqu'à la fin du mois de juillet pour construire la première phase de la route qui permettra l'installation des fondations sur pieux.

Nunavik Nickel – Wind Turbines Projet

Road construction continues this week. A first layer is being installed to allow access to the drills that will install the piles foundations later this summer. Surveyors are laying out the base of the road embankments to ensure compliance with the minimum right-of-way stipulated in the approved plans. Heavy machinery will be operating on the road between the Expo and Mésamax sites until the end of July to build the first phase of the road, which will allow the installation of pile foundations.

