

Information Report – 2026-06-14

Nunavik Nickel – Projets des éoliennes

Les travaux d'assemblage des fondations continuent. La pose des poutres est complétées sur la fondation de l'éolienne B, et commencée sur la A. Le travail de boulonnage commence sur la fondation B : celui-ci suit une procédure très stricte incluant la calibration des outils et un contrôle-qualité du serrage afin d'assurer la conformité de l'assemblage à la conception et aux spécifications. Certaines activités ont dû être suspendues pour la sécurité des travailleurs, du fait d'épisodes de vents forts.

Nunavik Nickel – Wind Turbines Project

Work on assembling the foundations continues. Beam installation has been completed on the foundation for Wind Turbine B and has begun on Wind Turbine A. Bolting work is starting on Foundation B: it follows a very strict procedure that includes tool calibration and quality control of the tightening process to ensure that the assembly complies with the design and specifications. Some activities had to be suspended for worker safety due to episodes of strong winds.

